

## Two week look ahead

### NASDI

- Continue to bulk load material off site, complete Monday October 26
- Remove existing foundation on Tuesday October 25 prep area for new foundation- **complete with exception of the mercury abatement**
- Clean, and palletizing salvage brick
- Start to strip of roof membrane on Tuesday October 25 thru Friday October 28<sup>th</sup>
- Start to remove stairs on the north end mid next week- **NASDI engineer onsite to review shoring requirements 10-26-11**
- Saw cut brick ongoing
- Removing all precast sill to expose asbestos coated flashings
- Have foundation area ready for Mercury abatement for October 27
- Patch all holes in slab ongoing
- Schedule saw cutting after MEP layout in the basement

### RM Tech

- Flow NASDI around building at windows to remain and remove any exposed asbestos

### Derenzo

- Start to excavate footing on Monday 10-31-11 thru 11-4-11
- shotcrete and mud mat Tuesday 11/1/11
- Excavate duct bank to into the addition

### MEP

- Started layout and installing hangers on the 4<sup>th</sup> floor
- Duct work install mid next week
- Working the 4<sup>th</sup> floor down
- Roof drain installation ongoing
- Install hangers on 3<sup>rd</sup> floor Monday 10-31-11
- Install Copper lines on the 4<sup>th</sup> floor 10-31-11
- Install temp lights through out
- Start underground MEP layout in basement 10-27-11

### Mercury Abatement

- start the under slab mercury abatement on Thursday October 27<sup>th</sup>

### TEMP HEAT

- Heater is be delivered 11/15/11
- tarping the building to start 10/31/11

7  
:

**Framing and layout**

- MLC to install control on Thursday October 27<sup>th</sup>
- NE Finish taking off material Thursday October 27<sup>th</sup>
- Start layout mid next week
- Roofing trying to push up to Mid November