


ID	Task Name	Duration	Start	Finish	Predecessor	Resource
1	Earth Retention System	21 days	Wed 10/7/09	Wed 11/17/09		
2	Layout & Auger Piles (Encounter Obstructions)	15 days	Wed 10/7/09	Tue 11/24/09		
3	Install Logging	7 days	Tue 11/3/09	Wed 11/17/09		
4	Weld Surcharge Loading Of Generator Pad	12 days	Thu 10/15/09	Fri 10/30/09		
5	Install Earth Support System At Generator Pad (RFI #17)	2 days	Tue 11/23/09	Wed 11/24/09		
6	2nd Drain Line (Start Eastern Most Point)	43 days	Thu 9/24/09	Mon 11/23/09		1. Brewer
7	Section 1 (RFI 13)	10 days	Thu 9/24/09	Wed 10/7/09		
8	Section 2 (after earth ret. & generator retention)	4 days	Thu 11/5/09	Tue 11/10/09		
9	Section 3 (after lecture hall demo & section 2 installation)	4 days	Wed 11/18/09	Mon 11/23/09		
10						
11	Lecture Hall Demolition	46 days	Wed 9/16/09	Wed 11/18/09		Phase
12	New Asbestos Abatement Abatement Work Plan	5 days	Wed 9/16/09	Tue 9/22/09		
13	Approved New Work Plan	5 days	Fri 10/9/09	Thu 10/15/09		
14	DEP Waiver	5 days	Mon 9/28/09	Fri 10/2/09		
15	Interior Demo	2 days	Thu 10/15/09	Fri 10/16/09		
16	Bulk Demolition Of Steel Trusses & Roof Deck (Make Safe)	2 days	Thu 10/29/09	Fri 10/30/09		
17	Additional Asbestos Abatement	3 days	Mon 11/2/09	Wed 11/4/09		
18	Bulk Demo (Stopped at 11:30 pm on 10/20/09 7 days down time)	5 days	Thu 11/5/09	Wed 11/11/09		
19	Material Separation	5 days	Thu 11/12/09	Wed 11/18/09		
20						
21	Site work	41 days	Thu 10/15/09	Thu 11/26/09		1. Brewer
22	Existing Underground Utility Removal (Demo)	3 days	Wed 11/18/09	Fri 11/20/09		
23	Test Results For Soil From Around Of Tanks Is Needed <i>10/22/09</i>	12 days	Thu 10/15/09	Fri 10/30/09		
24	Remove stock pile of Soil From Around Of Tank From Site	2 days	Mon 11/2/09	Tue 11/3/09		
25	Cut and Fill with Suitable Mat. In Lecture Hall Building Foot Print	3 days	Wed 11/18/09	Fri 11/20/09		
26	Test Results For Site Cut Material Is Needed <i>10/26/09</i>	12 days	Thu 10/15/09	Fri 10/30/09		
27	Cut Building Foot Print To Suitable Sub grade	9 days	Thu 11/5/09	Tue 11/17/09		
28	Develop Building Pad Area to 17	9 days	Wed 11/11/09	Mon 11/23/09		
29	Final Design Of Egress Stair Is Needed (RFI #9)	22 days	Thu 10/15/09	Fri 10/30/09		
30	Lead Time & Approvals	10 days	Mon 11/2/09	Fri 11/13/09		
31	Install Egress Door In Exterior Wall (RFI #9)	10 days	Fri 11/13/09	Thu 11/26/09		
32	Relocate Site Fencing (RFI #19)	2 days	Tue 10/27/09	Wed 10/28/09		
33	Installation Of New Water Line(Make Street Cut On Sat. 11/7/09)	10 days	Fri 11/6/09	Thu 11/19/09		
34	Gas Line Relocation(Meet with Gas Company On 10/21/09)	8 days	Wed 11/11/09	Fri 11/20/09		
35	EFIS	54 days	Tue 9/22/09	Fri 12/4/09		Open End
36	Shops	1 day	Tue 9/22/09	Tue 9/22/09		
37	Approval	17 days	Wed 9/23/09	Thu 10/15/09		
38	Install (Cold Weather)	10 days	Mon 11/23/09	Fri 12/4/09		



Page 1